

## Y-17029/6/2021-Office of Assistant Director-UD

2307677/2023/ADT-SS

## List of Ongoing Infrastructure projects with loan assistance from NCRPB (as on 31.03.2023)

(Rs. in Cr.)							
S.No.	Name of the Projects	Implementing Agency	Date of sanction by PSMG-I	PSMG-I meeting	Estimated Cost	Loan Sanctioned	Actual Loan Amount released
<b>Haryana Sub Region</b>							
<b>Transport Sector project</b>							
1	Construction of 4 lane ROB at Lakhanmajra Meham road at L/C 79 on Delhi Bhatinda Railway line in Rohtak District	PWD (B&R), Haryana	19-01-16	53rd	56.04	23.15	19.26
2	2 Lane ROB at LC No. 564 of Mumbai Delhi Railway line on Palwal Hassanpur (Rasulpur) Road in Palwal District	PWD (B&R), Haryana	14-11-17	55th	47.78	23.41	23.41
3	2 Lane ROB at LC No. 561 of Mumbai Delhi Railway line on Palwal Bamni Khera Hassanpur Road in Palwal District	PWD (B&R), Haryana	14-11-17	55th	48.88	22.06	22.06
4	Upgradation of existing Sonapat-Rathdhana Narela road from Km 2.310 to 14.800 in Sonapat District (from ITI Chowk to Safiabab village upto Sonapat District Boundary), Sonipat	PWD (B&R), Haryana	14-11-17	55th	101.81	76.36	76.36
5	Construction of link road from Rewari-Narnaul road to Rewari Jhajjar via Rewari Dadri road and Rewari Mohindergarh Road including 3 no. ROB's (Proposed Bye-pass), Rewari	PWD (B&R), Haryana	14-11-17	55th	176.00	132.00	132.00
6	Construction of 2 lane Relief Road from Ghogripur to Haryana-Delhi Border near Hareveli Village along the banks of Western Yamuna Canal (WYC) falling in Sonipat District	PWD (B&R), Haryana	07-06-19	57th	200.00	150.00	150.00
7	Widening and Strengthening of Tauru Sarai Road upto Kota Khandewala from Km. 0.00 to 12.20 in Nuh District	PWD (B&R), Haryana	16-03-20	58th	32.51	24.38	24.38
8	Widening and strengthening with reconstruction on Punhana Kot Road from km. 000 to 11.30 in Nuh district	PWD (B&R), Haryana	16-03-20	58th	42.88	32.16	32.16
9	Improvement of Palwal Hathin Utawar road (MDR-135) by 4 lanning/raising/CC pavement/ strengthening in Palwal and Nuh district (length 22.400 km)	PWD (B&R), Haryana	16-03-20	58th	73.81	55.36	22.14
10	Improvement of connectivity of Faridabad town with KGP Expressway by providing divided carriageway on Ballabgarh Chhainsa Mohna road from km. 3.00 (bye pass road) upto km. 14.96 (interchange at KGP) in Faridabad district	PWD (B&R), Haryana	16-03-20	58th	73.06	54.79	21.91
11	Upgradation by providing widening and strengthening of existing road from Sonipat to Ganaur road via Kami (km. 0.00 to 13.600) with link to GT road (NH-44) via Lalehri-Larsouli (Km. 0.00 to 4.63).	PWD (B&R), Haryana	28-09-20	59th	22.46	16.84	16.84
12	Improvement by providing widening (7 mtr to 10 mtr) from km 6.42 to 22.42 & strengthening from km 22.42 to 26.62 o existing Rewari-Shahjahanpur road (SH-15) in Rewari district (ID 1447)	PWD (B&R), Haryana	28-09-20	59th	42.14	31.61	31.61
13	Improvement by way providing 4-lanning (i) CCP of existing Rewari Bawal road from Km 1.60 to 10.91 in Rewari District (ODR VT) (ID 9957) (ii) CCP of existing Rewari Bawal road from Km 11 to 12.75 in Rewari District (ODR VT) (ID 1449)	PWD (B&R), Haryana	28-09-20	59th	42.51	31.88	31.88
14	Improvement by providing widening (5.50 mtr to 7 mtr) and strengthening of existing Kund Khol Mandola road from km 0.00 to 18.82 in Rewari district (ID 1606)	PWD (B&R), Haryana	28-09-20	59th	42.20	31.65	31.65
15	Improvement of Sanoli Panipat Road (RD 7.200 to 18.310 upto (GT road NH-44) left out portion which is not covered under newly declared (NH-709 AD) in Panipat district	PWD (B&R), Haryana	24-03-22	61st	75.75	56.81	34.08
16	Improvement by four laning of Panipat (GT Road NH-44) to Dahar upto NH-709 (Section RD 3.00 to 6.700) in Panipat District	PWD (B&R), Haryana	24-03-22	61st	30.71	23.03	17.28
17	Improvement (widening & strengthening) of 2 laning with paved shoulders of Chhuchhakwas-Matanhail-Bahu-Karoli (CMBK) Road from km. 0 to 37.978 in Jhajjar district, Haryana, by HSRDC/PWD B&R Haryana	PWD (B&R), Haryana	31-03-23	62nd	134.52	100.89	
					<b>1243.06</b>	<b>886.38</b>	<b>687.02</b>

## Y-17029/6/2021-Office of Assistant Director-UD

2307677/2023/ADT-SS

S.No.	Name of the Projects	Implementing Agency	Date of sanction by PSMG-I	PSMG-I meeting	Estimated Cost	Loan Sanctioned	Actual Loan Amount released
<b>Sewerage Sector Projects</b>							
18	Providing renovation of existing 7 MLD STP based on MBBR technology followed by tertiary treatment and chlorination, <b>Ganaur</b> town in Sonipat district	PHED Haryana	14-11-17	55th	5.64	4.08	4.08
19	Providing renovation of existing 4.5 MLD STP based on MBBR technology followed by tertiary treatment and chlorination, <b>Kharkhoda</b> town in Sonipat district	PHED Haryana	14-11-17	55th	4.54	3.26	0.98
20	Upgradation and renovation of existing 5 MLD STP based on MBBR technology followed by tertiary treatment in <b>Samalkha</b> town in Panipat district	PHED Haryana	14-11-17	55th	7.14	5.19	1.56
21	Upgradation of existing 5.5 MLD STP & 5 MLD STP (MBBR technology) followed by tertiary treatment & chlorination at Kosli Road & Sampla road respectively alongwith some balance pipeline laying, <b>Jhajjar</b> town	PHED Haryana	14-11-17	55th	11.00	7.91	2.37
22	Sewerage scheme in left out areas & recently approved colonies in Kalanaur town and renovation of the existing 3.5 MLD STP based on MBBR technology followed by tertiary treatment and chlorination, <b>Kalanur</b> town in Rohtak district	PHED Haryana	14-11-17	55th	8.26	6.19	4.03
23	Sewerage scheme in left out areas & recently approved colonies in Sampla town and upgradation & renovation of the existing 4 MLD STP based on MBBR technology followed by tertiary treatment in <b>Sampla</b> town in Rohtak district	PHED Haryana	14-11-17	55th	7.93	5.95	1.78
24	Modification of existing STP with Tertiary Treatment, Effluent Disposal from STP Sohna to Nuh Drain and Laying of Sewerage System for Balance approved colonies as well as taping of drains of <b>Sohna</b> town	PHED Haryana	14-11-17	55th	13.66	10.25	6.66
					<b>58.17</b>	<b>42.83</b>	<b>21.46</b>
<b>Haryana Sub Total</b>					<b>1301.23</b>	<b>929.21</b>	<b>708.48</b>
<b>Uttar Pradesh Sub Region</b>							
<b>Transport Sector project</b>							
25	Project of Metro connection between Noida and Greater Noida (29.707 km)	NMRC	19-01-16	53rd	5503.00	1587.00	1430.00
					<b>5503.00</b>	<b>1587.00</b>	<b>1430.00</b>
<b>Water Sector project</b>							
26	Raw Water Conveyance Main from Intake at Dehra (Ghaziabad) to WTP site at Palla (Greater Noida) Clear Water Main from WTP site to Master Reservoir	GNIDA	07-08-13/ Feb-16	50th / 54th	183.19	137.39	83.00
27	Primary Treatment Works at Dehra (Ghaziabad), 210 MLD Water Treatment Plant at Palla (Greater Noida) and Allied Works	GNIDA	07-08-13/ Feb-16	50th / 54th	121.48	87.16	87.16
					<b>304.67</b>	<b>224.55</b>	<b>170.16</b>
<b>UP Sub Total</b>					<b>5807.67</b>	<b>1811.55</b>	<b>1600.16</b>
<b>Rajasthan Sub Region</b>							
<b>Water Sector</b>							
28	Alwar Water Supply Upgradation Project	PHED Rajasthan	10-10-13/ (Mar-16)	50th Follow-up / 54th	174.86	131.14	94.72
29	Tijara Water Supply Upgradation Project	PHED Rajasthan	10-10-13/ (Mar-16)	50th Follow-up / 54th	16.46	12.35	9.19
30	Rajgarh Water Supply Upgradation Project	PHED Rajasthan	10-10-13/ (Mar-16)	50th Follow-up / 54th	20.24	15.18	10.96
31	Behror Water Supply Upgradation Project	PHED Rajasthan	10-10-13/ (Mar-16)	50th Follow-up / 54th	26.02	19.51	14.49
32	Bhiwadi Water Supply Improvement Project	PHED Rajasthan	10-10-13/ (Mar-16)	50th Follow-up / 54th	40.69	30.52	30.52
33	Reorganization of Urban Water Supply Scheme Khairthal, Alwar District from PHED, Rajasthan	PHED Rajasthan	14-11-17	55th	36.26	27.19	14.00
					<b>314.53</b>	<b>235.89</b>	<b>173.88</b>
<b>Transport Sector</b>							
34	Upgradation Strengthening & Development work on Barod to Shahjhanpur Road C.C. in VILLAGE PORTION Km 0/0 to 9/900 , 10/750 to 14/600 & 15/400 to 16/400 ( MDR-206)	PWD, Rajasthan	14-11-17	55th	22.78	17.08	15.37

## Y-17029/6/2021-Office of Assistant Director-UD

2307677/2023/ADT-SS

S.No.	Name of the Projects	Implementing Agency	Date of sanction by PSMG-I	PSMG-I meeting	Estimated Cost	Loan Sanctioned	Actual Loan Amount released
35	Upgradation Strengthening & Development Reconstruction work on NH-8 to Pahadi Km 0/0 to 11/100)	PWD, Rajasthan	14-11-17	55th	15.44	11.58	10.42
36	Upgradation Strengthening & Development & Re-Construction work on Behror to Bhumarika Road Km 0/0 to 12/0	PWD, Rajasthan	14-11-17	55th	13.51	10.13	9.12
37	Padisal –Jagta Basai- Ratta Khurd- Balan Basai- Shyamka-Ismailpur- Ganj- Kishangarhbas road	PWD, Rajasthan	14-11-17	55th	25.68	19.26	17.34
38	Development work of Pratapgarh-Ajabgarh-Burja Tiraya Road Km 0/0 to 25/0 ( SH-77)	PWD, Rajasthan	14-11-17	55th	34.59	25.94	23.34
39	Development work of Alanpur-Bansur-Pratapgarh-Dhola Tala road km 25/0 to 70/0 ( SH-52)	PWD, Rajasthan	14-11-17	55th	69.09	51.81	46.62
40	Development of Thanagazi Pratapgarh Dhola Tala road Km 99/0 to 120/200	PWD, Rajasthan	14-11-17	55th	28.87	21.65	19.49
41	Upgradation strengthening and Development work on Harsoli- Bibirani- Kotkasim- Budhibawal- Tapukra road Km 45/0 to 57/200, 62/900 to 64/500 & 74/0 to 76/200	PWD, Rajasthan	14-11-17	55th	23.99	17.99	16.19
42	Upgradation , Strengthening and development work of Kotkasim Ladpur-Tijara Firojpur Jhirka District Border Km 6/0 to 40/0	PWD, Rajasthan	14-11-17	55th	48.33	36.24	32.61
43	Upgradation , Strengthening and development work of Alipur -Khedhi- Khanpur Dagan- Pur- Nimlaka- Kalgaon-Hingwaheda -Tizara-Firozpur -Jhirka road	PWD, Rajasthan	14-11-17	55th	34.00	25.50	22.95
44	Upgradation Strengthening & Development & Re-Construction work on Tapukara to Milakpur Km 0/0 to 7/500	PWD, Rajasthan	14-11-17	55th	13.96	10.47	9.42
					<b>330.24</b>	<b>247.65</b>	<b>222.87</b>
	<b>Power Sector</b>						
45	New transmission projects in Rajasthan Sub Region of NCR-New proposal for funding 132 KV GSS Bahadurpur, Telco Circle and Khairthal in Alwar District	RRVPN LTD.	07-06-19	57th	43.70	32.78	26.30
46	New transmission Projects in Rajasthan Sub Region of NCR – Construction of Sub-Station at Karoli District Alwar and Station at Sikri (Jai Shri) District Bharatpur	RRVPN LTD.	28-09-20	59th	31.58	23.68	22.73
					<b>75.28</b>	<b>56.46</b>	<b>49.03</b>
	<b>Rajasthan Sub Total</b>				<b>720.05</b>	<b>540.00</b>	<b>445.78</b>
	<b>Delhi Sub Region</b>						
	<b>Land Development Project</b>						
47	Construction of Multi-storied office building at Karkardooma Institutional area at Shahdara South Zone by EDMC	EDMC	30-12-13	51st	101.65	76.24	20.00
					<b>101.65</b>	<b>76.24</b>	<b>20.00</b>
	<b>Delhi Sub Total</b>				<b>101.65</b>	<b>76.24</b>	<b>20.00</b>
	<b>Counter Magnet Areas</b>						
	<b>CMA Jaipur</b>						
	<b>Sewerage</b>						
48	Rejuvenation of Amanishah Nallah (Dravyavati River) including Area Development in Jaipur City, JDA	JDA	27-01-17	54th	1582.06	1098.00	1098.00
	<b>Transport Sector project</b>						
49	Construction of 6 lane ROB with Limited Height Subway (LHS) including Electrification work at L/C-211, Goner road, Dantli on JP-DLI Railway line in Jaipur	JDA	27-01-17	54th	65.00	21.97	21.97
50	Construction of 3 lane ROB parallel to existing Jhotwara ROB from Panchayat Bhawan/SBBJ Bank to Ambabari T-Junction, Jaipur	JDA	27-01-17	54th	166.73	118.87	86.87
51	Construction of 6 lane ROB in lieu of LC-70. Sitapura on JP-SWM Railway line	JDA	27-01-17	54th	92.00	48.92	48.92
52	Construction of 4 lane ROB with LHS in lieu of LC-200, Bassi Town, Jaipur	JDA	27-01-17	54th	48.30	27.38	27.38
53	Construction of Elevated Road from Sodala Tri-junction to LIC Office near Ambedkar Circle, Jaipur by JDA	JDA	27-01-17	54th	225.00	168.75	168.75

## Y-17029/6/2021-Office of Assistant Director-UD

2307677/2023/ADT-SS

S.No.	Name of the Projects	Implementing Agency	Date of sanction by PSMG-I	PSMG-I meeting	Estimated Cost	Loan Sanctioned	Actual Loan Amount released
	<b>CMA Jaipur-Transport</b>				<b>597.03</b>	<b>385.89</b>	<b>353.89</b>
	<b>CMA Jaipur Sub total</b>				<b>2179.09</b>	<b>1483.89</b>	<b>1451.89</b>
	<b>CMA Patiala</b>						
	<b>Sewerage</b>						
54	Rejuvenation of Badi Nadi & Chotti Nadi, Construction of STP's & ETP and Laying of Sewerage Network, at Patiala on EPC basis	PDA	28-09-20	59th	208.33	152.52	81.25
	<b>CMA Patiala Sub total</b>				<b>208.33</b>	<b>152.52</b>	<b>81.25</b>
	<b>CMA Hisar</b>						
	<b>Land Development Project</b>						
55	Phase-II - Development of Integrated Aviation Hub, Hisar	Civil Aviation	15-07-21	60th	946.00	700.00	
	<b>CMA Hisar Sub total</b>				<b>946.00</b>	<b>700.00</b>	<b>0.00</b>
	<b>Counter Magnet Areas-Total</b>				<b>3333.42</b>	<b>2336.41</b>	<b>1533.14</b>
	<b>TOTAL</b>				<b>11264.02</b>	<b>5693.41</b>	<b>4307.56</b>