

List of Ongoing Infrastructure projects with loan assistance from NCRPB (as on 30th June 2018)

(Rs. in Cr.)

S.No.	Name of the Projects	Implementing Agency	Date of sanction	Estimated Cost	Loan Sanctioned	Actual Loan Amount released (till Jun-18)
Haryana Sub Region						
Transport Sector project (15 nos.)						
1	Construction of 2 lane ROB at Hodal Hassanpur road on Delhi Palwal Mathura Railway line at L/C No. 553	PWD (B&R), Haryana	Dec-12	24.10	13.76	10.88
2	Two lane ROB at Sonepat Purkhas road near sugar mill on Delhi Ambala Railway line L/C No. 29	PWD (B&R), Haryana	Dec-12	40.37	16.42	13.21
3	Construction of Road from NH-10 to NH-71 at southern Bye Pass in Rohtak district	PWD (B&R), Haryana	Dec-13 / May-15	27.66	20.75	16.30
4	Four lanning of Jhajjar Farukhnagar-Gurgaon road in Jhajjar/Gurgaon district	PWD (B&R), Haryana	Dec-13/Jan-16	115.11	86.33	59.53
5	Up gradation of 3 roads in Rewari Division (Haily mandi to Pahlawas road, kosli-Guryani to Pahlawas NH-71 and Dahina-Jatusana Road	PWD (B&R), Haryana	Dec-13 / May-15	83.53	62.65	28.26
6	Construction of 4 lane ROB at Lakhanmajra Meham road at L/C 79 on Delhi Bhatinda Railway line in Rohtak District	PWD (B&R), Haryana	Jan-16	56.04	23.15	9.26
7	Construction of 2 lane ROB at L/C No. 54 on Jind Panipat section (location 66/9-10) crossing road along with Delhi water carrier link channel in Panipat district	PWD (B&R), Haryana	Jan-16	32.58	11.18	4.47
8	Construction of 2 lane ROB at LC No. 55 on Jind Panipat Section Location 67/10-11 over road on Panipat Kabri road in Panipat district	PWD (B&R), Haryana	Jan-16	29.46	11.29	4.52
9	Construction of additional 2 lane ROB at LC no. 3 on Hisar Sadalpur Railway line crossing old DHS at RD 164.60 at Dabra Chowk, Hisar	PWD (B&R), Haryana	Jan-16	74.67	56.00	22.40
10	Construction of Elevated Road on National Highway No 10 from Chottu ram Chowk to Old bus stand (KM 74.00 to 75.86) in Rohtak city Portion"	PWD (B&R), Haryana	Jan-16	152.83	114.62	45.85
11	Development of access controlled Kundli-Manesar-Palwal Expressway section (Manesar RD 83.320 to Palwal RD. 135.650 km) by HSIIDC,Haryana (balance works)	HSIIDC	Jan-16	457.81	343.35	333.96
12	2 Lane ROB at LC No. 564 of Mumbai Delhi Railway line on Palwal Hassanpur (Rasulpur) Road in Palwal District	PWD (B&R), Haryana	Nov-17	47.78	23.41	8.19
13	2 Lane ROB at LC No. 561 of Mumbai Delhi Railway line on Palwal Bamni Khera Hassanpur Road in Palwal District	PWD (B&R), Haryana	Nov-17	48.88	22.06	7.72
14	Upgradation of existing Sonepat-Rathdhana Narela road from Km 2.310 to 14.800 in Sonepat District (from ITI Chowk to Safiabab village upto Sonepat District Boundary), Sonipat	PWD (B&R), Haryana	Nov-17	101.81	76.36	30.54
15	Construction of link road from Rewari-Narnaul road to Rewari Jhajjar via Rewari Dadri road and Rewari Mohindergarh Road including 3 no. ROB's (Proposed Bye-pass), Rewari	PWD (B&R), Haryana	Nov-17	176.00	132.00	52.80
				1468.63	1013.33	647.89
Sewerage Sector Projects (10 nos.)						
16	Providing sewerage facilities in village kosli, Bhakli and Railway station area of Kosli, Dist. Rewari	PHED Haryana	Oct-07	8.70	6.53	5.22
17	Providing renovation of existing 7 MLD STP based on MBBR technology followed by tertiary treatment and chlorination, Ganaur town in Sonipat district	PHED Haryana	Nov-17	5.64	4.08	1.23
18	Providing renovation of existing 4.5 MLD STP based on MBBR technology followed by tertiary treatment and chlorination, Kharkhoda town in Sonipat district	PHED Haryana	Nov-17	4.54	3.26	0.98
19	Upgradation and renovation of existing 5 MLD STP based on MBBR technology followed by tertiary treatment in Samalkha town in Panipat district	PHED Haryana	Nov-17	7.14	5.19	1.56
20	Upgradation of existing 5.5 MLD STP & 5 MLD STP (MBBR technology) followed by tertiary treatment & chlorination at Kosli Road & Sampla road respectively alongwith some balance pipeline laying, Jhajjar town	PHED Haryana	Nov-17	11.00	7.91	2.37
21	Sewerage network in left out colonies & newly approved colonies and tapping of drains to implement NGT guidelines in Hodal town in Palwal district	PHED Haryana	Nov-17	4.66	3.50	1.05

S.No.	Name of the Projects	Implementing Agency	Date of sanction	Estimated Cost	Loan Sanctioned	Actual Loan Amount released (till Jun-18)
22	Sewerage scheme in left out areas & recently approved colonies in Kalanaur town and renovation of the existing 3.5 MLD STP based on MBBR technology followed by tertiary treatment and chlorination, Kalanur town in Rohtak district	PHED Haryana	Nov-17	8.26	6.19	
23	Sewerage scheme in left out areas & recently approved colonies in Sampla town and upgradation & renovation of the existing 4 MLD STP based on MBBR technology followed by tertiary treatment in Sampla town in Rohtak district	PHED Haryana	Nov-17	7.93	5.95	1.78
24	Modification of existing STP with Tertiary Treatment, Effluent Disposal from STP Sohna to Nuh Drain and Laying of Sewerage System for Balance approved colonies as well as tapping of drains of Sohna town	PHED Haryana	Nov-17	13.66	10.24	
25	Providing sewerage system in left out approved colonies of Beri town and construction of 2.6 MLD STP based on SBR technology followed by chlorination in place of existing 2 MLD STP based on water stabilization pond complete in all respect at Beri in Jhajjar district	PHED Haryana	Nov-17	9.28	6.96	2.09
				80.80	59.80	16.27
	Water Sector Projects (4 nos.)					
26	Water Suply at Sohna Town & Rojka Meo Industrial Area	PHED Haryana	Nov-08	65.34	24.50	24.50
27	Water Supply scheme for Nalhar Medical College and Nuh Town	PHED Haryana	Aug-11/May-15	150.00	112.50	90.13
28	Augmentation of Water Supply for Pataudi and adjoining town of Haily Mandi along with surrounding seven villages.	PHED Haryana	Nov-11/May-15	41.15	30.86	23.88
29	Augmentation of Water Supply for Farrukh Nagar Town & Five Villages, Gurgaon District.	PHED Haryana	Nov-11/May-15	13.90	10.43	6.78
				270.39	178.29	145.29
	Power Sector Projects (1 nos.)					
30	Strengthening of Sub-transmission& distribution network including metering in Jhajjar, Rohtak, Panipat&Sonipat Circles of Haryana (under IPDS) by UHBVN	UHBVN	Nov-17	19.74	5.93	
				19.74	5.93	0.00
	Haryana Sub Total (30 nos.)			1839.56	1257.35	809.45
	Uttar Pradesh Sub Region					
	Transport Sector project (2 nos.)					
31	Project of Metro connection between Noida and Greater Noida (29.707 km)	GNIDA	Jan-16	5503	1587.00	1130.00
32	Development of Six lane Elevated Road (Hindon) in Ghaziabad, Uttar Pradesh by GDA	GDA	Jan-16	1147.60	700.00	420.00
				6650.60	2287.00	1550.00
	Water Sector project (2 nos.)					
33	Raw Water Conveyance Main from Intake at Dehra (Ghaziabad) to WTP site at Palla (Greater Noida) Clear Water Main from WTP site to Master Reservoir	GNIDA	Aug-13	183.19	137.39	83.00
34	Primary Treatment Works at Dehra (Ghaziabad), 210 MLD Water Treatment Plant at Palla (Greater Noida) and Allied Works	GNIDA	Aug-13	121.48	87.16	63.00
				304.67	224.55	146.00
	Sewerage Sector project (2 nos.)					
35	Construction of 20 MLD Sewage Treatment Plant and Pumping Station at Ecotech-III, Greater Noida	GNIDA	Aug-13	28.15	21.10	17.70
36	Construction of 15 MLD Sewage Treatment Plant and Pumping Station at Ecotech-II, Greater Noida	GNIDA	Aug-13	21.17	15.87	14.36
				49.32	36.97	32.06
	UP Sub Total (6 nos.)			7004.59	2548.52	1728.06
	Rajasthan Sub Region					
	Water Sector (7 nos.)					
37	Alwar Water Supply Upgradation Project	PHED Rajasthan	Aug/Oct 2013	174.86	131.14	94.72
38	Tijara Water Supply Upgradation Project	PHED Rajasthan	Aug/Oct 2013	16.46	12.35	4.95
39	Rajgarh Water Supply Upgradation Project	PHED Rajasthan	Aug/Oct 2013	20.24	15.18	10.96
40	Behror Water Supply Upgradation Project	PHED Rajasthan	Aug/Oct 2013	26.02	19.51	7.80
41	Bhiwadi Water Supply Improvement Project	PHED Rajasthan	Aug/Oct 2013	40.69	30.52	22.03
42	Reorganization of Urban Water Supply Scheme Khairthal, Alwar District from PHED, Rajasthan	PHED Rajasthan	Nov-17	36.26	27.19	

S.No.	Name of the Projects	Implementing Agency	Date of sanction	Estimated Cost	Loan Sanctioned	Actual Loan Amount released (till Jun-18)
43	Reorganization of Urban Water Supply Scheme Kishangarh Bas, Alwar District from PHED, Rajasthan	PHED Rajasthan	Nov-17	21.0551	15.78	
				335.59	251.67	140.46
	Transport Sector (38 nos.)					
44	Upgradation Strengthening & Development work on Barod to Shahjhanpur Road C.C. in VILLAGE PORTION Km 0/0 to 9/900 , 10/750 to 14/600 & 15/400 to 16/400 (MDR-206)	PWD, Rajasthan	Nov-17	22.78	17.08	5.12
45	Upgradation Strengthening & Development Reconstruction work on NH-8 to Pahadi Km 0/0 to 11/100)	PWD, Rajasthan	Nov-17	15.44	11.58	3.47
46	Upgradation Strengthening & Development & Re-Construction work on Behror to Bhumarika Road Km 0/0 to 12/0	PWD, Rajasthan	Nov-17	13.51	10.13	3.04
47	Upgradation , Strengthening and development work of Harsoli-Ramnagar- Mirka- Baskripalnagar - Kishangarhbas- Mothuka- Thanaghanda- Mubarikpur road	PWD, Rajasthan	Nov-17	56.48	42.36	12.71
48	Upgradation Strengthening & Development & Re-Construction work on Tatarpur Chouraha- Sheopur KhanpurAhir JatBhagola Alipur Road Km 0/0 to 36/500	PWD, Rajasthan	Nov-17	49.3	36.97	11.09
49	Padisal –Jagta Basai- Ratta Khurd- Balan Basai- Shyamka-Ismailpur- Ganj- Kishangarhbas road	PWD, Rajasthan	Nov-17	25.68	19.26	0.00
50	Development work of Pratapgarh-Ajabgarh-Burja Tiraya Road Km 0/0 to 25/0 (SH-77)	PWD, Rajasthan	Nov-17	34.59	25.94	0.00
51	Upgradation of Road (3.75 Mtr. To 7.00 Mtr. Carrriageway) From Alwar to Matsya University at Haldeena Via Madanpuri Bhajeet Nangla Charan	PWD, Rajasthan	Nov-17	17.62	13.21	3.96
52	Upgradation Strengthening & Development work on Various Road in Alwar City	PWD, Rajasthan	Nov-17	34.6	25.95	7.79
53	Strengthening, widening & upgradation from 3.0 Mtrs to 7.0 Mtrs from Km 0/0 to 7/0 (Govindgarh to Shemla khurd)	PWD, Rajasthan	Nov-17	8.45	6.33	1.90
54	Strengthening, widening & upgradation from 3.75 Mtrs to 7.0m from Km 0/0 to 12/0 (Barodameo Gandura Laxmangarh)	PWD, Rajasthan	Nov-17	15.88	11.91	3.57
55	Upgradation , Strengthening and development work of Vijay Mandir Alwar to Ghatla- Padisal & Harsoli road via Khairthal road.	PWD, Rajasthan	Nov-17	42.42	31.81	9.54
56	Strengthening and widening from 5.50 Mtrs to 7.0 Mtrs from Km 8/00 to 38/00 on Dausa Tehla Sariska road SH-29A	PWD, Rajasthan	Nov-17	18.31	13.73	0.00
57	Upgradation, strengthening and development work on Dausa-Kundal-Gudha Katla Bandikui-Balaheri- Mandawar-Ghorsarana-Kathumar Road K.m. 74/00 to 102/00 SH-78 (old MDR-48)	PWD, Rajasthan	Nov-17	31.42	23.56	7.07
58	Widening & Strengthening of existing culvert on Tehla Machari road SH 25 A Km 0/0 to 23/500	PWD, Rajasthan	Nov-17	8.12	6.09	1.83
59	Strengthening and widening from 5.50 Mtrs to 7.0 Mtrs from Km 0/0 to 4/500 widening from 3.0 mtr to 7.0 mtr of 26/300 & 32/400 on Tehla Rajgarh Garhi Sawairam road SH-25A	PWD, Rajasthan	Nov-17	10.61	7.95	0.00
60	Upgradation strengthening and Development work on Rohara to Bara_Bhadkol Via Reni-Machari road Km 76/0 to 90/0 (MDR-151)	PWD, Rajasthan	Nov-17	18.88	14.16	4.25
61	Upgradation, Strengthening and development work of Goth Ki Chowki Bigota Road Km 0/0 to 21/0	PWD, Rajasthan	Nov-17	14.87	11.15	3.35
62	Upgradation, Strengthening and development work of Ghat to Rajpur Bada Via Devi Km 0/0 to 10/800	PWD, Rajasthan	Nov-17	14.87	11.15	0.00
63	Upgradation, Strengthening and development work of Rajgarh to Karoth road Km 0/0 to 3/0	PWD, Rajasthan	Nov-17	5.74	4.3	1.29
64	Strengthening, widening & upgradation from 3.0 Mtrs to 7.0 Mtrs from Km 0/0 to 3/0 (A/ R to Baldevgarh)	PWD, Rajasthan	Nov-17	5.3	3.97	1.19
65	Strengthening, widening & upgradation from 3.0 Mtrs to 7.0 Mtrs from Km 0/0 to 2/0 (Tilwad to Tilwadi)	PWD, Rajasthan	Nov-17	3.54	2.65	0.80
66	Strengthening, widening & upgradation from 3.0 Mtrs to 7.0 Mtrs from Km 0/0 to 3/500 (SH-29A to Thana)	PWD, Rajasthan	Nov-17	6.12	4.59	1.38
67	Strengthening, widening & upgradation from 3.0 Mtrs to 7.0 Mtrs from Km 0/0 to 3/500 (A/R to Ghatra)	PWD, Rajasthan	Nov-17	6.17	4.62	1.39

S.No.	Name of the Projects	Implementing Agency	Date of sanction	Estimated Cost	Loan Sanctioned	Actual Loan Amount released (till Jun-18)
68	Strengthening, widening & upgradation from 3.0 Mtrs to 7.0 Mtrs from Km 0/0 to 3/300 (Palpur to Kankrali Rampura)	PWD, Rajasthan	Nov-17	5.84	4.38	1.31
69	Strengthening, widening & upgradation from 3.0 Mtrs to 7.0 Mtrs from Km 0/0 to 1/900 (A/R to Bhangarh)	PWD, Rajasthan	Nov-17	2.83	2.12	0.64
70	Strengthening, widening & upgradation from 5.5 Mtrs to 7.0 Mtrs from Km 0/0 to 2/0 (A/R to Narayani Mata Mandir)	PWD, Rajasthan	Nov-17	2.83	2.12	0.64
71	Strengthening, widening & upgradation from 5.5 Mtrs to 7.0 Mtrs from Km 0/0 to 12/0 (Kherli to Udaipura)	PWD, Rajasthan	Nov-17	13.3	9.97	2.99
72	Strengthening, widening & upgradation from 5.5 Mtrs to 7.0 Mtrs from Km 0/0 to 12/0 (Kherli to Bhanokhar)	PWD, Rajasthan	Nov-17	15.87	11.9	3.57
73	Development work of Alanpur-Bansur-Pratapgarh-Dhola Tala road km 25/0 to 70/0 (SH-52)	PWD, Rajasthan	Nov-17	69.09	51.81	15.54
74	Upgradation, strengthening and development work on Ramgarh-Govindgarh-Sikari Nagar Road SH-45 K.m. 8/825 to 27/745 (Chidwai-Govindgarh upto Distt Border Section)	PWD, Rajasthan	Nov-17	29.7	22.27	6.68
75	Development of Thanagazi Pratapgarh Dhola Tala road Km 99/0 to 120/200	PWD, Rajasthan	Nov-17	28.87	21.65	6.50
76	Upgradation, strengthening and development work on Natni Ka Bara Malakhera-Laxmangarh Kathumar Road (including Kathumar Bye pass Km 0/0 to 1/400) Km 25/0 to 61/0 SH-44 (Chimravali- Maujpur -Laxmangarh - Khudiyana Bareda Kathumar Section)	PWD, Rajasthan	Nov-17	41.16	30.87	9.26
77	Upgradation, strengthening and development work on Mahuwa-Mandawar-Garhi-Sawai Ram-Laxmangarh-Govindgarh Road SH-35 Km 60/000 to 70/0 (Laxmangarh - Jaluki -Govindgarh Section)	PWD, Rajasthan	Nov-17	14.21	10.65	3.20
78	Upgradation strengthening and Development work on Harsoli- Bibirani- Kotkasim- Budhibawal- Tapukra road Km 45/0 to 57/200, 62/900 to 64/500 & 74/0 to 76/200	PWD, Rajasthan	Nov-17	23.99	17.99	5.40
79	Upgradation , Strengthening and development work of Kotkasim Ladpur-Tijara Firojpur Jhirka District Border Km 6/0 to 40/0	PWD, Rajasthan	Nov-17	48.33	36.24	10.87
80	Upgradation , Strengthening and development work of Alipur -Khedhi- Khanpur Dagan- Pur- Nimlaka- Kalgaon-Hingwaheda -Tizara-Firozpur -Jhirka road	PWD, Rajasthan	Nov-17	34	25.5	7.65
81	Upgradation Strengthening & Development & Re-Construction work on Tapukara to Milakpur Km 0/0 to 7/500	PWD, Rajasthan	Nov-17	13.96	10.47	3.14
				824.68	618.39	162.13
	Rajasthan Sub Total (45 nos.)			1160.27	870.06	302.59
	Delhi Sub Region					
	Other (1 nos.)					
82	Construction of Multi-storied office building at Karkardooma Institutional area at Shahdara South Zone by EDMC	EDMC	Dec-13	101.65	76.24	20.00
	Delhi Sub Total (1 nos.)			101.65	76.24	20.00
	Counter Magnet Areas					
	Projects in UP CMA Town Bareilly					
	Land Development Sector in Bareilly (1 no.)					
83	Ram Ganga Nagar residential scheme in Bareilly	Bareilly Dev. Authority	Dec-04	99.37	37.00	37.00
	UP CMA Town Bareilly Sub total (1 no.)			99.37	37.00	37.00
	Projects in Madhya Pradsh - CMA Town SADA Gwalior					
	Land Development Projects (1 no.)					
84	Infrastructure Development of Residential Schemes in SADA, Gwalior	SADA, Gwalior	Nov-09	76.07	42.05	31.54
	CMA Town Gwalior Sub total (1 nos.)			76.07	42.05	31.54
	Projects in Rajasthan - CMA Town Jaipur					
	Sewerage (1 no.)			0.00	0.00	0.00
85	Rejuvenation of Amanishah Nallah (Dravyavati River) including Area Development in Jaipur City, JDA	JDA	Jan-17	1582.06	1098.00	640.00
	Transport Sector project (7 nos.)					

S.No.	Name of the Projects	Implementing Agency	Date of sanction	Estimated Cost	Loan Sanctioned	Actual Loan Amount released (till Jun-18)
86	Construction of 6 lane ROB with Limited Height Subway (LHS) including Electrification work at L/C-211, Goner road, Dantli on JP-DLI Railway line in Jaipur	JDA	Jan-17	99.92	59.92	36.00
87	Construction of 3 lane ROB parallel to existing Jhotwara ROB from Panchayat Bhawan/SBBJ Bank to Ambabari T-Junction, Jaipur	JDA	Jan-17	166.73	125.00	0.00
88	Construction of 6 lane ROB in lieu of LC-70. Sitapura on JP-SWM Railway line	JDA	Jan-17	116.17	79.00	64.00
89	Construction of 4 lane ROB with LHS in lieu of LC-200, Bassi Town, Jaipur	JDA	Jan-17	57.54	35.50	17.50
90	Construction of 4 lane ROB in lieu of LC-102/2E, Jahota on Jaipur to Sikar Railway Line, Jaipur	JDA	Jan-17	76.57	57.00	36.00
91	Construction of RUB on Jaipur-Sikar Railway Line near Bridge No.107 to connect Anand lok and Swapan Lok JDA Schemes, Jaipur	JDA	Jan-17	29.56	22.00	13.00
92	Construction of Elevated Road from Sodala Tri-junction to LIC Office near Ambedkar Circle, Jaipur by JDA	JDA	Jan-17	249.49	187.00	90.00
				795.98	565.42	256.50
	CMA Town Jaipur Sub total (8 nos.)			2378.04	1663.42	896.50
	Counter Magnet Areas-Total			2553.48	1742.47	965.04
	TOTAL			12659.54	6494.64	3825.14