

List of Ongoing Infrastructure projects with loan assistance from NCRPB (as on 30.09.2024)

(Rs. in Cr.)

S.No.	Name of the Projects	Implementing Agency	Date of sanction by PSMG-I	Original Date of completion	Estimated Cost	Loan Sanctioned	Actual Loan Amount released
	Haryana Sub Region						
	Transport Sector project						
1	Construction of 4 lane ROB at Lakhanmajra Meham road at L/C 79 on Delhi Bhatinda Railway line in Rohtak District	PWD (B&R), Haryana	19-01-16	Feb-18	56.04	23.15	19.26
2	2 Lane ROB at LC No. 564 of Mumbai Delhi Railway line on Palwal Hassanpur (Rasulpur) Road in Palwal District	PWD (B&R), Haryana	14-11-17	Nov-19	47.78	23.41	23.41
3	2 Lane ROB at LC No. 561 of Mumbai Delhi Railway line on Palwal Bamni Khara Hassanpur Road in Palwal District	PWD (B&R), Haryana	14-11-17	Nov-19	48.88	22.06	22.06
4	Upgradation of existing Sonapat-Rathdhana Narela road from Km 2.310 to 14.800 in Sonapat District (from ITI Chowk to Safiabada village upto Sonapat District Boundary), Sonipat	PWD (B&R), Haryana	14-11-17	Nov-19	101.81	76.36	76.36
5	Construction of link road from Rewari-Narnaul road to Rewari Jhajjar via Rewari Dadri road and Rewari Mohindergarh Road including 3 no. ROB's (Proposed Bye-pass), Rewari	PWD (B&R), Haryana	14-11-17	Nov-19	176.00	132.00	132.00
6	Construction of 2 lane Relief Road from Ghogripur to Haryana-Delhi Border near Hareveli Village along the banks of Western Yamuna Canal (WYC) falling in Sonapat District	PWD (B&R), Haryana	07-06-19	Jun-21	200.00	150.00	150.00
7	Improvement of Palwal Hathin Utawar road (MDR-135) by 4 lanning/raising/CC pavement/ strengthening in Palwal and Nuh district (length 22.400 km)	PWD (B&R), Haryana	16-03-20	31-12-21	73.81	55.36	55.36
8	Improvement of connectivity of Faridabad town with KGP Expressway by providing divided carriageway on Ballabgarh Chhainsa Mohana road from km. 3.00 (bye pass road) upto km. 14.96 (interchange at KGP) in Faridabad district	PWD (B&R), Haryana	16-03-20	30-06-22	73.06	54.79	54.79
9	Upgradation by providing widening and strengthening of existing road from Sonipat to Ganaur road via Kami (km. 0.00 to 13.600) with link to GT road (NH-44) via Lalehri-Larsouli (Km. 0.00 to 4.63).	PWD (B&R), Haryana	28-09-20	12-05-21	22.46	16.84	16.84
10	Improvement of Sanoli Panipat Road (RD 7.200 to 18.310 upto (GT road NH-44) left out portion which is not covered under newly declared (NH-709 AD) in Panipat district	PWD (B&R), Haryana	24-03-22	10-11-23	75.75	56.81	34.08
11	Improvement by four laning of Panipat (GT Road NH-44) to Dahar upto NH-709 (Section RD 3.00 to 6.700) in Panipat District	PWD (B&R), Haryana	24-03-22	18-05-23	30.71	23.03	17.28
12	Improvement (widening & strengthening) of 2 laning with paved shoulders of Chhuchhakwas-Matanhail-Bahu-Karoli (CMBK) Road from km. 0 to 37.978 in Jhajjar district, Haryana, by HSRDC/PWD B&R Haryana	PWD (B&R), Haryana	31-03-23	31-Mar-23	134.52	100.89	67.14
13	Strengthening of Meham to Kalanaur to Beri upto Distt. Boundary (i/c MDR-122) road from km. 0.000 to 33.880 in Rohtak District, Haryana	PWD (B&R), Haryana	22-Aug-23	11-07-24	51.63	38.72	38.72
14	Strengthening of Jhajjar to Kosli Road Km. 0.000 to 30.000 in Jhajjar District, Haryana	PWD (B&R), Haryana	22-Aug-23	13-07-24	60.89	45.67	45.67
15	Construction of Flyover on Sukhpura Chowk on old NH-71A from Km 4.975 to 5.695 (720 Mtr.) in Rohtak District, Haryana	PWD (B&R), Haryana	22-Aug-23	13-04-25	65.88	49.41	32.61
16	Improvement of Nuh Palwal road (k.m. 2.00 to 32.00) (SH-13) (id 3536) in Nuh & Palwal District, Haryana	PWD (B&R), Haryana	22-Aug-23	13-04-25	137.57	103.17	51.59
17	Construction of Flyover along carrier lined channel crossing Panipat-Safido-Jind-Bhiwani Road (SH-14) in Panipat District, Haryana	PWD (B&R), Haryana	22-Aug-23	13-04-25	26.47	19.85	11.91
18	Construction of ROB on Jind –Panipat Railway Section at Km. 68 / 21 A- 22 & Delhi Ambala Section at KM. 89/18-19 in Panipat District, Haryana	PWD (B&R), Haryana	22-Aug-23	13-04-25	73.24	52.82	31.69
19	Construction of ROB Parallel to the existing ROB on Panipat G.T. Road to Dahar upto NH-709 on Delhi-Ambala Railway Section at km. 87/1-2 in Panipat District, Haryana	PWD (B&R), Haryana	22-Aug-23	13-04-25	25.98	19.48	11.69
20	Strengthening of Rohtak Kharkhoda Delhi Border road from km.11.200 to 22.200 in Rohtak District, Haryana	PWD (B&R), Haryana	22-Aug-23	13-01-24	19.46	14.59	14.59
					1501.94	1078.41	907.05
	Sewerage Sector Projects						
21	Providing renovation of existing 7 MLD STP based on MBBR technology followed by tertiary treatment and chlorination, Ganaur town in Sonipat district	PHED Haryana	14-11-17	Nov-19	5.64	4.08	4.08
22	Providing renovation of existing 4.5 MLD STP based on MBBR technology followed by tertiary treatment and chlorination, Kharkhoda town in Sonipat district	PHED Haryana	14-11-17	Nov-19	4.54	3.26	3.26

S.No.	Name of the Projects	Implementing Agency	Date of sanction by PSMG-I	Original Date of completion	Estimated Cost	Loan Sanctioned	Actual Loan Amount released
23	Upgradation and renovation of existing 5 MLD STP based on MBBR technology followed by tertiary treatment in Samalkha town in Panipat district	PHED Haryana	14-11-17	Nov-19	7.14	5.19	3.37
24	Upgradation of existing 5.5 MLD STP & 5 MLD STP (MBBR technology) followed by tertiary treatment & chlorination at Kosli Road & Sampla road respectively alongwith some balance pipeline laying, Jhajjar town	PHED Haryana	14-11-17	Nov-19	11.00	7.91	7.91
25	Sewerage scheme in left out areas & recently approved colonies in Kalanaur town and renovation of the existing 3.5 MLD STP based on MBBR technology followed by tertiary treatment and chlorination, Kalanur town in Rohtak district	PHED Haryana	14-11-17	Nov-20	8.26	6.19	6.19
26	Sewerage scheme in left out areas & recently approved colonies in Sampla town and upgradation & renovation of the existing 4 MLD STP based on MBBR technology followed by tertiary treatment in Sampla town in Rohtak district	PHED Haryana	14-11-17	May-19	7.93	5.95	1.78
					44.51	32.58	26.59
	Haryana Sub Total				1546.45	1110.99	933.64
	Rajasthan Sub Region						
	Water Sector						
27	Alwar Water Supply Upgradation Project	PHED Rajasthan	10-10-13/ (Mar-16)	Nov-16 (Mar-19)	174.86	131.14	94.72
28	Tijara Water Supply Upgradation Project	PHED Rajasthan	10-10-13/ (Mar-16)	Nov-16 (Mar-19)	16.46	12.35	9.19
29	Rajgarh Water Supply Upgradation Project	PHED Rajasthan	10-10-13/ (Mar-16)	Nov-16 (Mar-19)	20.24	15.18	10.96
30	Behror Water Supply Upgradation Project	PHED Rajasthan	10-10-13/ (Mar-16)	Nov-16 (Mar-19)	26.02	19.51	14.49
31	Bhiwadi Water Supply Improvement Project	PHED Rajasthan	10-10-13/ (Mar-16)	Nov-16 (Mar-19)	40.69	30.52	30.52
32	Reorganization of Urban Water Supply Scheme Khairthal, Alwar District from PHED, Rajasthan	PHED Rajasthan	14-11-17	Mar-20	36.26	27.19	14.00
					314.53	235.89	173.88
	Transport Sector						
33	Upgradation Strengthening & Development work on Barod to Shahjhanpur Road C.C. in VILLAGE PORTION Km 0/0 to 9/900 , 10/750 to 14/600 & 15/400 to 16/400 (MDR-206)	PWD, Rajasthan	14-11-17	Nov-19	22.78	17.08	15.37
34	Upgradation Strengthening & Development Reconstruction work on NH-8 to Pahadi Km 0/0 to 11/100)	PWD, Rajasthan	14-11-17	Nov-19	15.44	11.58	10.42
35	Upgradation Strengthening & Development & Re-Construction work on Behror to Bhumarika Road Km 0/0 to 12/0	PWD, Rajasthan	14-11-17	Nov-19	13.51	10.13	9.12
36	Upgradation strengthening and Development work on Harsoli-Bibirani- Kotkasim- Budhibawal- Tapukra road Km 45/0 to 57/200, 62/900 to 64/500 & 74/0 to 76/200	PWD, Rajasthan	14-11-17	Nov-19	23.99	17.99	16.19
37	Upgradation , Strengthening and development work of Kotkasim Ladpur-Tijara Firozpur Jhirka District Border Km 6/0 to 40/0	PWD, Rajasthan	14-11-17	Nov-19	48.33	36.24	32.61
38	Upgradation , Strengthening and development work of Alipur - Khedi- Khanpur Dagan- Pur- Nimlaka- Kalgaon- Hingwaheda - Tizara-Firozpur -Jhirka road	PWD, Rajasthan	14-11-17	Nov-19	34.00	25.50	22.95
39	Upgradation Strengthening & Development & Re-Construction work on Tapukara to Milakpur Km 0/0 to 7/500	PWD, Rajasthan	14-11-17	Nov-19	13.96	10.47	9.42
					172.01	128.99	116.08
	Power Sector						
40	New transmission Projects in Rajasthan Sub Region of NCR – Construction of Sub-Station at Karoli District Alwar and Station at Sikri (Jai Shri) District Bharatpur	RRVPN LTD.	28-09-20	Aug-22	31.58	23.68	22.73
41	Construction of 220/132 KV & 132/33 KV GSS at Karoli (Upgradation) associated lines in Alwar District, Rajasthan	RRVPN LTD.	27.02.2024	Feb-24	62.64	46.98	0.00
42	Construction of 132/33 kV, 1x31.5 MVA GSS at Barkheda alongwith associated transmission line in Bharatpur District, Rajasthan	RRVPN LTD.	27.02.2024	Feb-24	23.66	17.75	0.00

S.No.	Name of the Projects	Implementing Agency	Date of sanction by PSMG-I	Original Date of completion	Estimated Cost	Loan Sanctioned	Actual Loan Amount released
43	Construction of 220/132 KV GSS at Sikri alongwith associated transmission lines & works in Bharatpur District, Rajasthan	RRVPN LTD.	27.02.2024	Feb-24	116.92	87.69	0.00
44	Construction of 132/33 KV, 1x31.5 MVA GSS at Phulwara alongwith associated transmission lines in Bharatpur District, Rajasthan	RRVPN LTD.	27.02.2024	Feb-24	22.13	16.60	0.00
45	Construction of 132/33 GSS at Cheekhru-Bayana alongwith associated lines in Bharatpur District, Rajasthan	RRVPN LTD.	27.02.2024	Feb-24	21.43	16.07	0.00
					278.36	208.77	22.73
	Rajasthan Sub Total				764.90	573.65	312.69
	Delhi Sub Region						
	Land Development Project						
46	Construction of Multi-storied office building at Karkardooma Institutional area at Shahdara South Zone by EDMC	EDMC	30-12-13	Jan-17	101.65	76.24	20.00
					101.65	76.24	20.00
	Delhi Sub Total				101.65	76.24	20.00
	Counter Magnet Areas						
	CMA Jaipur						
	Sewerage						
47	Rejuvenation of Amanishah Nallah (Dravyavati River) including Area Development in Jaipur City, JDA	JDA	27-01-17	Dec-18	1582.06	1098.00	1098.00
	Transport Sector project						
48	Construction of 6 lane ROB with Limited Height Subway (LHS) including Electrification work at L/C-211, Goner road, Dantli on JP-DLI Railway line in Jaipur	JDA	27-01-17	Feb-19	65.00	21.97	21.97
49	Construction of 3 lane ROB parallel to existing Jhotwara ROB from Panchayat Bhawan/SBBJ Bank to Ambabari T-Junction, Jaipur	JDA	27-01-17	Mar-21	166.73	118.87	113.61
50	Construction of 4 lane ROB with LHS in lieu of LC-200, Bassi Town, Jaipur	JDA	27-01-17	Mar-19	48.30	27.38	27.38
51	Jaipur Metro Rail Project Phase-1C (Extension of E-W Corridor from Badi Chaupar to Transport Nagar) by JMRC	JMRC	27.02.2024	Feb-24	980.08	588.05	0.00
52	Jaipur Metro Rail Project Phase-1D (Extension of E-W Corridor from Mansarovar to Ajmer Road (Chauraha)) by JMRC	JMRC	27.02.2024	Feb-24	204.81	122.88	0.00
	CMA Jaipur-Transport				1464.92	879.15	162.96
	CMA Jaipur Sub total				3046.98	1977.15	1260.96
	CMA Patiala						
	Sewerage						
53	Rejuvenation of Badi Nadi & Chotti Nadi, Construction of STP's & ETP and Laying of Sewerage Network, at Patiala on EPC basis	PDA	28-09-20	04-11-22	208.33	152.52	81.25
	CMA Patiala Sub total				208.33	152.52	81.25
	CMA Hisar						
	Land Development Project						
54	Phase-II - Development of Integrated Aviation Hub, Hisar	Civil Aviation	15-07-21	Mar-24	946.00	700.00	
	CMA Hisar Sub total				946.00	700.00	0.00
	Counter Magnet Areas-Total				4201.31	2829.67	1342.21
	TOTAL				6614.31	4590.55	2608.54